

Receiving Report

Date: 10/10/06

Batch No: M115980

Supplier: WANHO

Dart P/O: 12790

Packing Slip: Yes No
 Invoice: Yes No
 Receipt: Cash Cr

Release Note Attached: Yes No N/A
 Waybill Attached: Yes No
 Shipment Complete: Yes No N/A
 QC6 Inspection
 Work Order 101028

Discrepancies

Part Number	Description	Quantity Ordered	Quantity Received	Quantity Returned	Quantity Short	Comments
<u>M3V4M070W04S</u>		<u>200</u>	<u>0</u>	<u>0</u>	<u>200</u>	

Initials of receiver (if shipment OK) LL Level 12

Production/Admin:

Date 10/10/06

Received/Costing

Initial LL

Location

Purchase Order Receipt Listing

Page 1 of 1

Tuesday, October 26, 2010 2:24:38 PM

All amounts are calculated in domestic currency.

All Vendors PO ID PO12790 Receipt Dates from 10/26/2010 to 10/26/2010 All Line Item Types

All Item ID/GL/WOs All Rec. Employees All Currencies

Grouped by Vendor ID

Purchase Order ID/ Curr Type	Line Nbr/ Insp Req	Project ID	Reference/ Description/ Cert Std	PO U/M / Stock U/M	Required Date Required Qty	Recv Date/ Recv Emp	Recv Qty (PO U/M)	Cost Per Unit/ Recv Value	Inspected Qty/ Rejected Qty (PO U/M)	MRB Qty/ MRB Reject Qty	Book Amt
VendorID\Vendor Name	VC-MAR001	Marmon/Keystone Canada Ltd.									
PO12790	1		M304TR0.500W.035 f		10/26/2010	10/26/2010	120.0000	\$0.98	0.0000	0	\$117.60
CAD	No		304 RD Tube .500 x f .035W 115990			120.0000	DESJ02		\$117.60	0.0000	0
	2		M304TR0.750W.049 f		10/26/2010	10/26/2010	40.0000	\$1.90	0.0000	0	\$76.00
	No		304 RD Tube .750 x f .049W 115990			40.0000	DESJ02		\$76.00	0.0000	0
											Total Received Quantity: 160.0000
											Total Qty to Inspect (PO U/M): 0.0000
											Total Reject Quantity: 0.0000
											Total Receipt Value: \$193.60
											Total Balance Due Quantity: 0.0000



Marmon/Keystone Canada Inc.

ACIERS SPÉCIALISÉS

290 Chemin du Tremblay
Boucherville QU CAN J4B 5X9
TEL. 514/527-9153
FAX. 450/641-4357

PACKING SLIP

PAGE...: 1
Order : 1094071
Date...: 10/25/2010

SOLD TO:

DART AEROSPACE LTD
1270 ABERDEEN STREET

HAWKESBURY ON CAN K6A 1K7

SHIPPED TO:

DART AEROSPACE LTD
1270 ABERDEEN STREET

HAWKESBURY ON CAN K6A 1K7

SHIP VIA		F.O.B.	SALESPERSON	YOUR ORDER NO.	
TST OVERLAND #222212		BOUCHERVILLE	G. Dulude	12790	
Ordered	Description		Number Pieces	Quantity Shipped	Back Ordered
01 120 /FT	Fax all papers to Linda Lacelle 613-632-1053 Mill tests required with all shipment	rev:08/08			
02 40 /FT	STAINLESS STEEL SEAMLESS TUBE SMLS TUBE 304L 1/2 X .035 A213 STS .500 .035 304L Tariff Number: 7304. Cust. part#: M304TR0.500W.035 HT#.....: YT0674 Total...		6	6	120/FT 120/FT
03 260 /FT	STAINLESS STEEL SEAMLESS TUBE SMLS TUBE 316L 3/4 X .049 A213 STS .750 -.049 316L Tariff Number: 7304. Cust. part#: M304TR0.750W.049 HT#.....: TGB090301 Total...		2	2	40/FT 40/FT
					0/FT 260 FT

No. of Bdls/Pieces

1 / 0

Total Weight.....:

36

Customers.: _____



A Marmon Distribution Services / Berkshire Hathaway Company



SHANGHAI CRYSTAL PALACE PIPE CO.,LTD

ZHONG GANG, NAN HUI, SHANGHAI CHINA ZIP CODE:201302

MILL TEST CERTIFICATE

ISO9001:2000 ;PED Material CERTIFICATE (No.:QAC0021058/A)

DATE OF ISSUE: 2010/6/24

CUSTOMER:MARMON/KEYSTONE CANADA INC							CERTIFICATE NO.:2010-3-5-B-5					
P.O.NO.:BN6680							ORDER NO.:2010-03-005-B					
COMMODITY: STAINLESS STEEL SEAMLESS TUBING							GRADE: ASTM A213-07/ASME SA213-07 TP304/TP304L					
CONDITION: COLD FINISH / SOLUTION TREATED / PICKLED / PLAIN END / OD POLISHED 320 GRIT.							HEAT NO.: YT0674					
CHEMICAL CONTENTS (WT%)												
ELEMENTS		C	Mn	P	S	Si	Ni	Cr				
SPECIFICATION		≤ 0.035	≤ 2.00	≤ 0.040	≤ 0.030	≤ 0.75	8.0~12.0	18.0~20.0				
RESULTS (LADLE)		0.022	0.82	0.039	0.004	0.46	8.06	18.12				
PHYSICAL PROPERTIES												
Dimensions			Bundle No.	Pieces	Weight (kg)	0.2%YS (Mpa) ≥205	T S (Mpa) ≥515	EL (%) ≥35	FLARING TEST	FLATTENING TEST	HARDNESS HRB ≤80	EDDY CURRENT TEST TO E426 (100%)
O.D (inch)	W.T (inch)	Length (feet)										
0.500	0.035	20	P10-5-66	500	797	340	685	45.5	OK	OK	76	OK (DRILLED HOLE)
<p>REMARKS: AS PER ASTM A213/ASME SA213-07 WALL THICKNESS TOLERANCE AS PER ASTM A269-07 IN COMPLIANCE TO NACE MR0175-2003 IC TEST TO ASTM A262 PRACTICE E SOLUTION HEAT TREATMENT: 1050°C X 1.5m/min NO WELD REPAIR WAS PERFORMED FREE FROM MERCURY CONTAMINATION COUNTRY OF ORIGIN: CHINA MILL TEST CERTIFICATE TO EN 10204/3.1 INVOICE NO: YK-10-06-62</p>										<p>1. WE HEREBY CERTIFY THAT THE MATERIAL DESCRIBED HEREIN HAS BEEN TESTED AND THE TEST RESULTS ARE IN COMPLIANCE WITH THE TERMS OF THE PURCHASE ORDER OR CONTRACT 2. THE CERTIFICATE SHALL NOT BE REPRODUCED, EXCEPT IN FULL, WITHOUT THE WRITTEN APPROVAL OF THE COMPANY.</p> <p>QC REVIEWED</p> <p>AUG 11 2010</p> <p>MM</p>		
										<p>SHANGHAI CRYSTAL PALACE PIPE CO.,LTD</p> <p>MANAGER OF QUALITY ASSURANCE DEPARTMENT</p>		



SHANGHAI CRYSTAL PALACE PIPE CO.,LTD

ZHONG GANG, NAN HUI, SHANGHAI CHINA ZIP CODE:201302

MILL TEST CERTIFICATE

ISO9001:2000 ;PED Material CERTIFICATE (No.:QAC0021058/A)

DATE OF ISSUE: 2010/5/28

CUSTOMER: MARMON/KEYSTONE CANADA INC.					CERTIFICATE NO.:2010-1-10-A-12							
P.O.NO.: MN6548					ORDER NO.:2010-01-010-A							
COMMODITY: STAINLESS STEEL SEAMLESS TUBING					GRADE:ASTM A213-07 TP316/TP316L							
CONDITION: COLD FINISH / SOLUTION TREATED / PICKLED / PLAIN END / OD POLISHED 320 GRIT.					HEAT NO.:TGB090301							
CHEMICAL CONTENTS (WT%)												
ELEMENTS		C	Mn	P	S	Si	Ni	Cr	Mo			
SPECIFICATION		≤0.035	≤2.00	≤0.040	≤0.030	≤0.75	10.0~14.0	16.0~18.0	2.00~3.00			
RESULTS (LADLE)		0.026	0.79	0.038	0.003	0.38	11.09	16.56	2.07			
PHYSICAL PROPERTIES												
Dimensions			Bundle No.	Pieces	Weight (kg)	0.2%YS (Mpa) ≥205	T S (Mpa) ≥515	EL (%) ≥35	FLARING TEST	FLATTENING TEST	HARDNESS HRB ≤80	EDDY CURRENT TEST TO E426 (100%)
O.D (inch)	W.T (inch)	Length (feet)										
0.375	0.065	20	10-1-125	50	99	370	620	52.5	OK	OK	73	OK (DRILLED HOLE)
0.750	0.049	20	10-2-85	40	135	285	610	52.5	OK	OK	74	OK (DRILLED HOLE)
0.750	0.065	20	10-1-250	50	220	290	615	58.5	OK	OK	72	OK (DRILLED HOLE)
REMARKS: AS PER ASTM A213/ASME SA213-07 WALL THICKNESS TOLERANCE AS PER ASTM A269-07 IN COMPLIANCE TO NACE MR0175-2002 SOLUTION HEAT TREATMENT :1050°C X 1.5m/min IC TEST TO ASTM A262 PRACTICE E NO WELD REPAIR WAS PERFORMED FREE FROM MERCURY CONTAMINATION COUNTRY OF ORIGIN: CHINA MILL TEST CERTIFICATE TO EN 10204/3.1 INVOICE NO: YK-10-03-83					1. WE HEREBY CERTIFY THAT THE MATERIAL DESCRIBED HEREIN HAS BEEN TESTED AND THE TEST RESULTS ARE IN COMPLIANCE WITH THE TERMS OF THE PURCHASE ORDER OR CONTRACT 2. THE CERTIFICATE SHALL NOT BE REPRODUCED, EXCEPT IN FULL, WITHOUT THE WRITTEN APPROVAL OF THE COMPANY.							
					SHANGHAI CRYSTAL PALACE PIPE CO.,LTD 							
					MANAGER OF QUALITY ASSURANCE DEPARTMENT							

Q.C. Reviewed
28/06/01/10



Dart Aerospace Ltd.
1270 Aberdeen Street
Hawkesbury, ON K6A 1K7
Tel: 613 632 9577
Fax: 613 632 1053

PO REPRINT

Purchase Order ID PO12790

Purchase Order Date 10/22/10
PO Print Date 10/22/10

Page Number 1 of 1

Order From : VC-MAR001

MARMON/KEYSTONE CANADA LTD.
290 CHEMIN DU TREMBLAY
BOUCHERVILLE, QC J4B 5X9
CA

Contact Name	Buyer	Chantal Lavoie
Vendor Phone	Requisition Nbr	
Vendor Fax	Tax Resale Nbr	10127-2607
Vendor Account Nbr	Terms	Net 30
	Currency	CAD
	FOB	Destination-Collect

Ship To : DART AEROSPACE LTD 1270 ABERDEEN
HAWKESBURY, ON K6A 1K7
CANADA

Line Nbr	Reference Revision ID Vendor Part Number	Description/ Mfg ID	Req Date/ Taxable	Req. Qty/ Unit of Measure	Ship Method	Unit Price	Extended Price
1	M304TR0.500W.035	304 RD Tube .500 x .035W	10/26/10 Yes	✓ 120.00 f	TST ground	\$0.9800	\$117.60
				Special Inst: MATERIAL: AISI 304/316 SS SEAMLESS ROUND TUBING AS PER ASTM A213 OR ASME SA213 OR ASTM A269			
2	M304TR0.750W.049	304 RD Tube .750 x .049W	10/26/10 Yes	✓ 40.00 f	TST ground	\$1.9000	\$76.00
				Special Inst: AS ABOVE			
3	M304TR0.750W.049	304 RD Tube .750 x .049W	11/12/10 Yes	260.00 f	TST ground	\$1.5000	\$390.00
				Special Inst: AS ABOVE			
						PO Total:	\$583.60

MATERIAL CERTIFICATION
REQ'D UPON DELIVERY

No substitution or deviation without
consent.
Certificate of Conformity or Material
Certification required when applicable

Change Nbr: 3

Change Date: 10/22/10